


JOB TITLE: Lake Avenue Pedestrian Access																DATE: 03/25/24					W.O. #:		
JOB NUMBER: 14-0858	3-WEEK LOOK AHEAD SCHEDULE															PAGE: 1 OF 1					ATTN: Richard Yee		
DESCRIPTION OF WORK		3/24	3/25	3/26	3/27	3/28	3/29	3/30	3/31	4/1	4/2	4/3	4/4	4/5	4/6	4/7	4/8	4/9	4/10	4/11	4/12	4/13	COMMENTS
		S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	
Install Luminaries			X	X	X	X	X																East side of Lake Ave. Carson to California
Wire Pedestrian Poles										X	X	X	X	X			X	X	X	X	X		East/West side of Lake Ave. Carson to California
Set Boxes TS/FO/SL			X	X	X																		Granite NE & SE
Pull Street Light Conductors						X	X			X	X	X	X	X									Various Locations
Saw Cut Civil Works				X	X	X	X																All Locations needed
Demo Civil Works										X	X												Del Mar Blvd
Demo Civil Works												X	X	X									North of Colorado
Survey			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		TBD. Pending RFI response